

Cuyahoga Falls City Council
Minutes of the Public & Industrial Improvements Committee

July 2, 2018

Members: Jerry James, Chair
Paul Colavecchio
Jeff Iula

Mr. James called the meeting to order at 6:50 p.m. All members were present.

Legislation Discussed:

Temp. Ord. A-60

Discussion:

Temp. Ord. A-60

An ordinance authorizing the Director of Public Service to enter into a contract or contracts, according to law, with Kenmore Construction Company, Inc., for emergency service to repair and stabilize the roadway and ditch failure along Yellow Creek Road, between Sand Run Road and Bath Road, and declaring an emergency.

Mr. Tony Demasi, City Engineer, stated that the ditch on the south side of Yellow Creek Road between Sand Run Road and Bath Road has become severely eroded and was threatening to undermine the street. They opened up a purchase order to Kenmore Construction to begin these emergency repairs. Work began on April 21st and was completed by the end of April. During that time, the road was closed to allow repair at the ditch and the roadway and to improve drainage improvement. The final cost came in at \$56,963.39.

Mr. Colavecchio asked if this is a final fix for the area or is there any more that might have to be done. Mr. Demasi stated that, for the area that was repaired, they hope it is a final fix. It was a major repair. He almost had to close down the entire road because of undermining to the white line. There is more scope of work to be done there, and they are planning that work currently. Mr. Iona asked if there was a timeline. Mr. Demasi stated that he and Mr. Anthony Zumbo, Service Director, have spoken about getting the second phase of the project done. This current legislation was something that sort of popped up that had to be taken care of, but they have not forgotten about the original project. They have done some preliminary design. They know what size pipes they need to convey the water. They know the entire watershed in terms of the square miles, and they have an understanding of how much water is flowing down. It's a matter of putting it down to design, putting it out to bid and getting it done shortly.

Mr. Colavecchio moved to bring out Temp. Ord. A-60 with a favorable recommendation, second by Mr. Iula. Motion passed (3-0).

The meeting adjourned at 6:55 p.m.